



10550 Independence Pointe Parkway
Suite 300
Matthews, NC 28105

Office: 704.542.5252
Fax: 704.542.2330

ADDENDUM #2

12.16.16

Harris Teeter #208 Charlotte, NC

Project Number: 15-HT208-02

The following clarifications, amendments, additions, deletions, revisions, and/or modifications are hereby made a part of the Contract Documents, and change the original documents only in the manner and to the extent stated below. Revised drawings and specifications are being sent along with this Addendum letter as necessary.

Clarifications

Question – Clarify what needs to be done at the new asphalt and sidewalks along the right side of the building. Is undercutting the soils required?

Response – 1 foot of the MH needs to be removed and replaced with engineered fill. This will create the non-expansive “buffer” layer referred to on Pages 6 and 12 in the geotechnical report.


The pavement recommendations are as follows in the table on Page 12:
3.5 inches refers to the light duty areas and 4.0 inches in the heavy duty areas.

Question – Can you identify the “parking field” to be included in striping and seal coat for the alternate #11?

Response – See attached photo

END

Randolph Rd



Coinstar

Hospital

Old Village

